

270 Hathaway Rd.

Oct. 20, 1958

#25458

Elmwood Enterprises Inc. Geo. Demakis
N.S. Nemasket St., E x Cornell St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to be
extended. To lot line only

Measure of 1" Stop:

E x E line Cornell St. (south) 63.1

S x N " Nemasket St. 6.0

W x E " House 17.7

Main is 32 ft. S x N line

Work done November 7, 1958

(over)

58 ft. of 1" copper tubing type K, soft.....	\$ 39.44
Labor.....	\$ 9.42
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 3.50
Motocrane use.....	\$ 7.--