

270 Hathaway Rd.

Oct. 20, 1958

#25463

Elmwood Enterprises, Inc. Geo. Demakis
S.W. Cor. Nemasket St. & Robert St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to
be extended. ~~In the line only~~
Measure of 1 Stop:

S x S line Nemasket St. 67.0

E x W " Roberts St. 8.0

N x S " House 7.5

Main is 14 ft. E x W line

Work done November 6, 1958

(over)

41 ft. of 1" copper tubing type K, soft.....	\$ 27.88
Labor.....	\$ 8.23
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Motocrane use.....	\$ 3.50
Loader use.....	\$ 3.50