

270 Hathaway Rd.

Oct. 20, 1958

#25465 Elmwood Enterprises, Inc. Geo. Demakis
E.S. Cornell St., S x Nemasket St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to be
extended. ~~To lot line only~~

Measure of 1" Stop: To Lot line Only

S x S line Nemasket St. 215.3

W x E " Cornell St. (S) 8.0

S x N " House 28.1

Main is 32 Ft. W x E line

Work done November 14, 1958

40 ft. of 1" copper tubing type K, soft (over)
extended from property line to inside cellar Aug. 13,
1959 - Insp. by J. Barboza

32 ft. of 1" copper tubing type K, soft.....	\$ 21.76
Labor.....	\$ 3.36
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" co. to cop. stop, fig. 415 - R. E.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00