

297 Coffin Ave.

127E

Oct. 24, 1958

#25469 Frederick J. Reusch
N.S. Armsby St., E x Pine Grove St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Main to
be extended. special assessment. 50¢ AGREEMENT

Measure of 3/4" Copper Stop:

E x E line Pine Grove Street	395.8
S x N " Armsby Street	6.8
W x E " House	23.0

Main is 32 ft. S x N line

Work done October 30, 1958

(over)

53 ft. of 3/4" copper tubing type K, soft.....	\$ 29.15
Labor.....	\$ 12.10
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Compressor use.....	\$ 1.50
Loader use.....	\$ 3.50
Motocrane use.....	\$ 7.—