

545 Pleasant St.

Nov. 5, 1958

#25475 1st Safe Deposit National Bank
S.E. Cor. #1200 Acushnet Ave. &
Sawyer St.

Please install $1\frac{1}{2}$ " City Meter & $1\frac{1}{2}$ "
Copper service to supply bank buildings, ~~To~~
~~be laid with drain.~~

Measure of $1\frac{1}{2}$ " Stop:

E x E line Acushnet Ave.	65.4
N x S " Sawyer Street	8.0
W x E " Building	19.1

Main is $17\frac{1}{2}$ ft. N x S line

Work done November 6, 1958

(over)

17½ ft. of 1½" copper tubing type K, soft.....	\$ 19.43
Labor.....	51.54
1-1½" corporation, fig. 438 - Red Hed.....	\$
1-1½" cop. to cop. stop, fig. 415 - Red Hed.	\$
1 R-144 Caldwell gate box.....	\$
1-1½" cop. to cop. cplg., A-1623.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 8.—
Compressor use.....	\$ 6.—
1 street cut: 8' x 3' Warrenite.....	\$
1 sidewalk cut: 5' x 2' cement.....	\$

The above charges are for installing this service to the property line only. See attached card for charges for laying pipe inside line.

Charge to: Ervin R. Spach
93 Allen St., City

The following charges are for material and labor installing Service #25475 - 1st Safe Deposit National Bank, S. E. cor. #1200 Acushnet Ave. & Sawyer St. - from the property line to inside the building:

6½ ft. of 1½" copper tubing type K, soft.....	\$ 7.22
Labor.....	\$ 1.98
	\$ 9.20

Work done November 6, 1958

