

27 McGurk St.

Nov. 7, 1958

#25477

William R. Bird

N.S. Allord St., W x Fern St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

W x W line Fern Street

58.1

S x N " Allord Street

7.7

W x E " House

1.2

Main is 32 ft. S x N line

Laid with drain

Work done December 2, 1958

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$ 31.32
Labor.....	\$ 36.53
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 3.--
Loader use.....	\$ 10.50
1 street cut: 4' x 2' Warrenite.....	\$