

3 Clinton Place

November 14, 1958

#25481 Meyer Goldstein
N.E.Cor. Cottage & Hawthorn Sts.

Please install 1" City Meter & 1"
Copper service to supply cottage. Lay with
drain.

Measure of 1" Stop:

N x N line Hawthorn Street 50.0

W x E " Cottage Street 5.7

S x N " House 12.9

Main is 25 ft. W x E line

Work done April 6 & 7, 1959

(over)

64 ft. of 1" copper tubing type K, soft.....	\$ 48.--
Labor.....	\$ 61.69
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Compressor use.....	\$ 12.--
1 street cut: 6' x 2' Warrenite.....	\$
1 sidewalk cut: 4' x 2' slate	\$
Tapping machine use.....	\$ 5.--