

1173 Pleasant St.

Nov. 18, 1958

#25482

Josephine P. David

W.S. #2115 Acushnet Ave., S x Harwich
St.

Please install 2" City Meter & 2"
Copper service to supply launderette.

Measure of 2" Gate Valve:

S x S line Harwich Street	52.1
E x W " Acushnet Avenue	8.1
N x S " Building	4.3

Main is 14 ft. E x W line

Work done November 19, 1958

(over)

20 ft. of 2" copper tubing type K, soft.....	\$ 32.60
Labor.....	\$ 58.08
1-2" Gate valve, all bell - Darling.....	\$
1-2" Corporation, fig. 438 - Red Hed.....	\$
1-8" x 2" Mueller double strap clamp, #H-10531\$	
2-2" Copper to Hub caulk. conns., A-7086.....	\$
8½ lbs. caulking lead.....	\$
1/2 lb. braided jute.....	\$
1 R-144 Caldwell gate box.....	\$
Compressor use.....	\$ 6.--
Tapping machine use.....	\$ 9.--
1 street cut: 5' x 2' Warrenite.....	\$
1 sidewalk cut: 5' x 2' cement.....	\$
Carting.....	\$ 4.--
Supervision.....	\$ 17.25