

24 Cotter St.

#25486 December 1, 1958
Henri J. Lemieux
S.S.Grenier St., E x Acushnet Ave.

Please install 1" City Meter & 1" Copper
service to supply bungalow. To box on taker's
land. Service from Acushnet Avenue.

Measure of 1" Stop:

N x N line Ohio Street	64.8
W x E " Acushnet Avenue	8.2
N x S " House	3.6

Laid with drain

Main is 44 ft. W x E line

Work done June 15, 1960

(over)

46 ft. of 1" copper tubing type K, soft.....	\$	35.42
Labor.....	\$	39.60
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 425 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Leader use.....	\$	7.--
Compressor use.....	\$	4.50
1 street cut: 6" x 2" Warrenite.....	\$	