

84

112 Bullock St.
Francis Harding Tr.

Feb. 17, 1959

#25498

Eliphalet A. Tripp Est.

S.S. #152 Penniman St., E x Summer St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply store. Will
notify when ready.

Measure of $3/4$ " Stop:

E x E line Summer Street	93.2
--------------------------	------

N x S " Penniman Street	8.0
-------------------------	-----

W x E " Building	1.4
------------------	-----

Main is 18 ft. N x S line

Work done February 27, 1959

(over)

24 ft. of 3/4" copper tubing type K, soft.....	\$ 13.92
Labor.....	56.28
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Compressor use.....	\$ 9.—
Tapping machine use.....	\$ 3.—
1 street cut: 5' x 2' Warrenite.....	\$
1 sidewalk cut: 4' x 2' Cement.....	\$
Carting.....	\$ 2.—