

263 Central Ave., E. Prov. R. I.

Mar. 19, 1959

#25504

Fred A. Dietrich

S.E. Cor. Hathaway Rd. & Highland St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply gas station.
Pit inside of building. Owner to dig trench
and notify when ready.

Measure of $3/4$ " Stop:

E x E line Highland Street

77.8

N x S " Hathaway Road

12.4

E x W " Building

18.5

Main is 40.3 ft. N x S line

Work done March 20 & 23, 1959

(over)

110 ft. of 3/4" copper tubing type K, soft.....	\$ 66.--
Labor.....	\$ 83.34
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 4.--
Compressor use.....	\$ 12.--
Tapping machine use.....	\$ 3.--
1 street cut: 7' x 2' Warrenite.....	\$
2-3/4" cop. to cop. cplgs., A-1525.....	\$