

129 Union St.

March 23, 1959

#25506

Boys Club of New Bedford

E.S. Jenney St., between Hillman &
North Sts.

Please install 4" Taker's Meter &
4" Copper service to supply club house. To
property line only.

Measure of 4" Tapping Gate Valve:

N x N line North Street	125.3
E x W " Jenney Street	19.0
N x S " Building	40.8

Laid to Property line only

Work done March 23 & 24, 1959

(over)

Taker supplied 30 ft. of 4" copper tubing from the
main to the property line

1-6"x6"x4" tapping sleeve - A. P. Smith.....	\$	
1-4" Tapping gate valve - Darling.....	\$	
1-4"Cop. to hub bronze caulk. conn. Xheavy.....	\$	14.--
1-4" cop. to cop. cplg., A-1978.....	\$	
1-4" C. I. gate box, complete - 209 lbs.....	\$	
32 lbs. caulking lead.....	\$	
2 lbs. braided jute.....	\$	
Carting.....	\$	10.--
Motocrane use.....	\$	14.--
Loader use.....	\$	14.--
Compressor use.....	\$	1.50
Tapping machine use.....	\$	11.--
1 street cut: 22' x 3' Pen. Mac.....	\$	
Labor.....	\$	77.78
Supervision.....	\$	6.47

Service Extended

August 5, 1959

E. S. Jenney St. between Hillman & North Sts.

Service #25506 - 4" was extended from the property
line to meter inside building.

90 ft. of 4" copper tubing type K, soft
Stock supplied & installed by owner's plumber
(Margeson, Plumber)

Inspected by J. Barboza

