

September 27, 1971 12
#28509 - c Park Dept./c/o Edward Lowney
W.S. Brock Ave. at head of Butler St
Please install 2" Taker's meter to supply
bowling green. Meter: inside pit. Tap 6" main
in park.

Measures of 2" Curb Stop:

W x W line Brock Ave. Blvd.	4.2 ft.
E x center of meter box	3.3 ft.
S x center of meter box	9.2 ft.

Main is 20 ft. S x center of meter box.
Work done September 24, 1971

20 ft. - 2" Copper by City @ 3.40'	\$ 68.00
Labor.....	\$102.26
1 P 2" Hays Corporation.....	\$ 35.00
1 P 2" Hays Curb Stop.....	\$ 61.00
1 - R-1 1/4 Caldwell Valve Box, comp....	\$ 20.70
D-4 Drilling Machine Use,.....	\$ 25.00
1 - 2" Elbow.....	\$ 2.40
1 - 6" x 2" Dresser Saddle.....	\$ 10.56
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
	\$344.92

NO CHARGE - ALL STOCK TO BE RETURNED