

Rounseville Rd. Rochester

April 17, 1959

#25517

Isabel Porth

S.S. Pitman St., W x Shawmut Ave.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

W x W line Shirley Street	7.2
---------------------------	-----

N x S " Pitman Street	8.0
-----------------------	-----

W x Ee " House	17.9
----------------	------

Laid with drain

Main is 18 ft. N x S line

Work done April 24, 1959

Work completed May 6, 1959

(over)

41 ft. of 1" copper tubing type K, soft.....	\$ 30.75
Labor.....	17.81
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Carting.....	\$ 3.--
Tapping machine use.....	5.--
Loader use.....	\$ 10.50
1-1" cop. to cop. eplg., A-1552.....	\$