

2043 Acushnet Ave.

April 21, 1959

#25519

Bruno Charbonneau

N.W.Cor. #301 No. Front St. & Holly
St.

Please install 2" City Meter & 2"
Copper service to supply tenements and
launderette. Now supplied by 5/8" Ser.#10628
to be shut off at curb stop only. New service
to tap No. Front St. main.

Measure of 2" A. B. Gate Valve:

N x W line Holly Street	19.6
E x W " No. Front St.	8.4
N x S " Building	18.2

Main is 18 ft. E x W line

Work done April 23, 1959

(over)

20 ft. of 2" copper tubing type K, soft.....	\$ 35.80
Labor.....	\$ 50.16
1-2" A. B. gate valve - Darling.....	\$
1-2" corporation, fig. 438 - Red Hed.....	\$
1 R-1/4 Caldwell valve box.....	\$
2-2" cop. to hub caulk. conns., A -7086.....	\$
8 1/2 lbs. caulking lead.....	\$
1/2 lb. braided jute.....	\$
Carting.....	\$ 5.00
Washing machine use.....	\$ 9.00
Compressor use.....	\$ 9.00
1 street cut: 5' x 2' Warrenite.....	\$
1 sidewalk cut: 5' x 2' cement.....	\$
1-6"x2" Mueller D. S. Service Clamp #H-10527.....	\$
Supervision.....	\$ 4.31