

101 Moss St.

April 28, 1959

#25526

Fred Robinson

S.S. Lucas St., W x Brock Ave.

Please install 3/4" City Meter &  
3/4" Copper service to supply bungalow. Lay  
with drain.

Measure of 3/4" copper stop:

W x W line Brock Avenue

575.6

N x S " Lucas Street

8.0

Main is 18 ft. N x S line

Laid with drain

Work done April 29, 1959

*no house  
yet.*

(over)

|                                                |       |
|------------------------------------------------|-------|
| 36 ft. of 3/4" copper tubing type F, soft..... | 21.60 |
| Labor.....                                     | 7.20  |
| 1-3/4" corporation, fig. 438 - Red Hed.....    |       |
| 1-3/4" cop. to cop. stop, fig. 415 - Red Hed.. |       |
| 1 c. I. stop box, complete.....                |       |
| Carting.....                                   | 2.-   |
| Tapping machine use.....                       | 3.-   |