

5 Branscomb St.

April 28, 1959

#25527

Romeo J. Fortin

S.S. Braley Rd., E x Route 140

Please install 3/4" City Meter &
3/4" Copper service to supply house. Owner
to dig trench and notify when ready.

Measure of 3/4" Stop:

W x W line Acushnet Avenue	1541.3
N x S " Braley Road	8.0
W x E " House	6.0

Main is 29.5 ft. N x S line

Work done May 8, 1959

(over)

75 1/2 ft. of 3/4" copper tubing type K, soft.....	45.30
Labor.....	\$ 26.22
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	7.--
Motocrane use.....	7.--
1-3/4" cop. to cop. stop, fig. 415.....	