

(53)

581 Middle Rd.
Acushnet, Mass.

May 1, 1959

#25530

Amos Souza

W.S. Alva St., N x Grant St.

(53)

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

N x N line Grant Street

95.0

E x W " Alva Street

6.0

N x S " House

2.0

5.0

Laid with drain

Main is 14 ft. E x W line

Work done July 30, 1959

(over)

36 ft. of 3/4" copper tubing type K, soft.....	20.16
Labor.....	14.40
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed....	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Loader use.....	7.00