

P.O.Box 105

#25531

May 1, 1959

John Furtado

S.S. Jarry St., E x Ashley Blvd.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Lay
with drain.

Measure of 3/4" Stop:

E x E line Ashley Blvd.	154.3
N x S " Jarry St.	8.0
E x W " House	13.3

Laid with drain

Main is 18 ft. N x S line

Work done June 22, 1959

(over)

51 ft. of 3/4" copper tubing type K, soft.....	30.60
Labor.....	20.58
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Loader use.....	7.00