

270 Hathaway Rd.

May 18, 1959

#25546

Elmwood Enterprises Inc.

W.S. Robert St., S x Nemasket St.

Please install 1" City Meter &
1" Copper service to supply house. Main to
be extended. 50¢ AGREEMENT.

Measure of 1" Stop:

S x S line	Nemasket Street	150.5
E x W	" Robert Street	8.0
S x N	" House	14.6

Main is 14 ft. E x W line

Work done May 27, 1959

(over)

14 ft. of 1" copper tubing type K, soft.....	\$	10.50
Labor.....	\$	8.74
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	22.--
Tapping machine use.....	\$	5.--
Motocrane use.....	\$	7.--
Loader use.....	\$	3.50

The owner supplied & installed 35 ft. of 3/4" copper from the property line to inside building.