

2310 Acushnet Ave.

May 19, 1959
#25549 Robert D. Donth
S.W.Cor. Raymond & Menton Sts.

Please install 3/4" City Meter
& 3/4" Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of 3/4" Stops:

S x S line	Menton Street	175.6
E x W	" Raymond Street	8.0
N x S	" House	2.2

Main is 18 ft. E x W line

Work done May 19, 1959

(over)

40 ft. of 3/4" copper tubing type K, soft.....	\$ 24.--
Labor.....	11.78
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	3.50
Hoistcrane use.....	7.--