

198 Austan St.

June 3, 1959

#25557

Paul G. Riding

N.S. Loftus St., W x Ayer St.

Please install 1" City Meter & 1"
Copper service to supply cottage. ~~Lay with~~
~~drain.~~ 50¢ AGREEMENT.

Measure of 1" Stop:

W x W line Ayer Street

246.2

S x N " Loftus St.

8.0

W x E " House

1.3

Main is 32 ft. S x N line

Work done July 30, 1959

(over)

52 ft. of 3/4" copper tubing type K, soft.....	\$ 35.88
Labor.....	\$ 31.44
1- 1/2" corporation, fig. 438 - Red Hed.....	\$
1- 1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Compressor use.....	\$ 1.50
Loader use.....	\$ 10.50
Motocrane use.....	\$ 14.00

1 street cut: 32' x 24'