

2095 Acushnet Ave.

June 12, 1959

#25558

Lucien Bernique

N.E.Cor. Acushnet Ave. & Herson St.

Please install $\frac{3}{4}$ " City Meter &
 $\frac{3}{4}$ " Copper service to supply house. This
service to replace old $\frac{5}{8}$ " Ser. #9576. Lay
with drain.

Measure of 1" Stop:

W x W line Acushnet Avenue

100.1

S x N " Herson Street

8.0

E x E " House

5.6

Laid with drain

Main is 32 ft. S x N line

Work done June 17, 1959

(over)

79 ft. of 1" copper tubing type K, soft.....	\$ 59.25
Labor.....	\$ 44.64
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" stop to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	5.—
Loader use.....	7.—
1 street cut: 5' x 2' Warrenite.....	\$
Compressor use.....	3.—