

233 Milford St.

June 17, 1959

#25561

Normand A. Hebert

S.E. Cor. Milford St. & Wood St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of $3/4$ " Stop:

S x S line Wood Street	68.2
W x E " Milford Street	8.0
N x S " House	1.3

Main is 32 ft. W x E line

Work done June 29, 1959

(over)

53 ft. of 3/4" copper tubing type K, soft.....	\$ 31.80
Labor.....	10.42
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	3.00
Motocrane use.....	2.00
Loader use.....	3.50