

34 William St.
Fairhaven, Mass.

June 18, 1959

#25562 Edward L. Duffee, Jr.
E.S. Lafayette St., N x Wood St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow Lay
with drain.

Measure of $3/4$ " Stop:

N x N line Wood Street	87.0
W x E " Lafayette St.	8.1
S x N " House	14.6

Laid with drain

Main is 32 ft. W x E line

Work done July 8, 1959

(over)

58 ft. of 3/4" copper tubing type K, soft.....	34.30
Labor.....	29.28
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	
1 G. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	7.--
1 street cut: 5' x 2' Warrenite.....	
Compressor use.....	3.--