

102 Spring St.

June 22, 1959

#25567

Scotti, Inc.

#102&R S.S. Spring St., E x County
St.

Please install 2" City Meter & 2"
Copper service to supply beauty parlor. To
replace 3/4" Ser. #4323 to be discontinued.
Will notify when ready.

Measure of 2" Stop:

E x W line Eighth Street	18.6
N x S " Spring Street	7.1
E x W " House (main)	14.5

Main is 14 ft. N x S line

Work done July 1, 1959

(over)

40 ft. of 2" copper tubing type K, soft.....	\$	71.60
Labor.....	\$	55.20
1-8"x2" H-10531 Mueller Double Strap Clamp....	\$	
1-2" Darling All Bell Gate Valve - Stuffing Box		
1-2" copperation, fig. 438 - Red Hed.....	\$	
1-2" cop. to cop. cplg., A-7078.....	\$	
2-2" Cop. to hub caulk. conns., A-7086.....	\$	
1 R-144 Caldwell Valve Box.....	\$	
8½ lbs. caulking lead.....	\$	
1/2 lb. braided jute.....	\$	
Carting.....	\$	2.00
Drilling machine use.....	\$	9.00
Compressor use.....	\$	7.50
1 street cut: 4' x 2" cementite.....	\$	
1 sidewalk cut: 4' x 2' cement.....	\$	
Supervision.....	\$	4.31