

Tel. 6-4260

198 Eugenia St.

June 26, 1959

#25575

George N. England

S.E. Cor. Maywood & Park Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. ~~Lay~~
~~with drain.~~

Measure of $3/4$ " stop:

S x S line Park Avenue	34.0
W x E " Maywood Street	8.0
S x N " House	6.0

Main is 32 ft. W x E line

Work done July 21, 1959

Drain trench could not be used.

(over)

54 ft. or 3/4" copper tubing type K, soft.....	\$ 30.24
Labor.....	34.73
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	3.--
Compressor use.....	6.--
Loader use.....	14.--
2 street cuts: 9' x 2' & 7' x 2' Warrenite....	\$