

79 Beetle St.

July 16, 1959

#25587

Charles Pittle

S.W. Cor. #1293-5 Acushnet Ave. &  
Tallman St.

..... Please install 1" City Meter & 1"  
Copper service to supply building. This part  
of above bldg. was served by 5/8" ser. #6574  
which is to be cut off from above bldg.

Measure of 1" Stop:

W x W Line Acushnet Ave. 30.3

N x S Line Tallman St. 8.0

E x W " Bldg. 28.9

Main is 18 ft. N x S Line

Work done July 17, 1959

24 ft of 1" copper tubing type K soft.....	\$ 18.00
Labor.....	42.72
1-1" Corporation, fig. 438 Red Hed.....	
1-1" cop. to cop. stop fig. 415 Red Hed.....	
1 C.I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	7.50
1-Street cut 6'x 2' War.....	
1-Sidewalk cut 5'x 2' Cement.....	