

c/o T. Loranger & Sons, 404 Nash Rd.

July 28, 1959

#25592

J. Curry Mendes, Corp.

N.S. Braley Rd., Extension W x Braley
Rd.

Please install 3" Taker's Meter &
4" C.I.C.L. service to supply manufacturing
plant.

Measure of 4" Gate Valve:

W x 2nd hydrant W x Phillips Road 57.6

W x W line building 6.0

S x S " building 127.0 (see sketch)

Work done September 23, 24, and 25, 1959

Owner's plumber supplied & installed 81 ft. (over)
of 3" C. I. pipe from a point 3 ft. inside property line
to inside building.

73 ft. of 4" Cast Iron Cement Lined Pipe.....	\$	
Labor.....	\$	120.39
1-16"x16"x4" Tapping Sleeve - W. W. E.....	\$	
1-4" Stuffing Box Tapping Gate Valve - Darling	\$	
1-4"x3" reducer, Bell & Spigot - W. W. E.....	\$	
1-4" C. I. Gate Box, complete - 220 lbs.....	\$	
30 lbs. leadite.....	\$	
2 lbs. braided jute.....	\$	
Carting.....	\$	15.--
Tapping machine use.....	\$	11.--
2-3" C. I. round gate box risers.....	\$	
1-1" " " " " riser.....	\$	
Compressor use.....	\$	4.50
Loader use.....	\$	14.--
Motocrane use.....	\$	24.50
Supervision.....	\$	25.88
1 street cut: 60' x 2' Warrenite.....	\$	