

76 Adams Street

August 10, 1959

#25605

Frank J. Adesso

S.E. Cor. Myrtle & Van Buren Sts.

Please install $3/4$ " City Meter
& $3/4$ " Copper service to supply garage. Lay
with drain.

Measure of $3/4$ " Stop:

S x S line Van Buren Street	28.8
W x E " Myrtle Street	8.1
S x N " Building	0.5

Main is 32 ft. W x E line

Laid with drain

Work done September 17, 1959

(over)

55 ft. of 3/4" copper tubing type K, soft.....	\$ 33.--
Labor.....	\$ 22.56
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Compressor use.....	4.50
Loader use.....	7.--
1 street cut: 5' x 2' Pen. Mac.....	