

242 Chestnut St.

August 11, 1959

#25607

Albert E. Saunders

N.E. Cor. Jarry & Metcalf Sts.

Please install 1" City Meter & 1"
Copper service to supply cottage. Lay with
drain.

Measure of 1" Stop:

E x E line Metcalf Street	80.6
S x N " Jarry Street	7.8
E x E line House (main)	7.4

Main is 32 ft. S x N line

Laid with drain

Work done September 22, 1959

(over)

64 ft. of 1" copper tubing type A, soft.....	\$ 48.00
Labor.....	31.03
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	4.50
Loader use.....	7.00
1-1" Cop. to cop. cplg., A-1552.....	\$
1 street cut: 5' x 2' Warrenite.....	\$