

95 Norman St. Tel. 2-8039

August 14, 1959

#25608 John E. Bradshaw
S S Charles St., W x Mina St.

Please install 3/4" City Meter and 3/4"
Copper service to supply bungalow.

Main to be extended 50¢

Measure of 3/4" Stop:

E x E line Brock Ave. 648.2

N x S " Charles St. 8.0

E x W " House 19.7

Main is 18 ft. N x S line

Work done August 24, 1959

(over)

43 ft. of 3/4" copper tubing type-K, soft.....	\$ 24.08
Labor.....	9.90
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4 stop, cop. to cop., fig. 415 - Red Hed...	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrane use.....	\$ 3.50
Loader use.....	\$ 3.50