

Tel. 4-4276

250 Davis Street

August 17, 1959

#25609

Bruce Reed

W.S. Duke St., S x Duke St.(N)

Please install 1" City Meter &
1" Copper service to supply bungalow. On
existing main. 50¢ AGREEMENT.

Measure of 1" Stop:

S x S line Duke (north)	49.5
E x W " Duke (west)	7.8
N x S " House	11.5

Main is 14 ft. E x W line

Laid with drain

Work done August 18, 1959

(over)

37 ft. of 1" copper tubing type K, soft.....	\$ 25.53
Labor.....	\$ 14.04
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 7.--