

136.

1029 Becket St. ✓

Aug. 31, 1959

130

#25616

Archille J. L'Homme

N.W.Cor. Becket & Adelaide St.

Please install 3/4" City Meter &  
3/4" Copper service to supply bungalow. Lay  
with drain.

Measure of 3/4" Stop:

|                            |      |
|----------------------------|------|
| W x W line Adelaide Street | 41.6 |
| S x N " Becket Street      | 8.1  |
| E x W " House              | 10.1 |

Laid with drain - This is a line service (only)

Main is 32 ft. S x N line

Work done September 24, 1959

(over)

|                                                  |       |
|--------------------------------------------------|-------|
| 32 ft. of 3/4" copper tubing type K, soft.....   | 19.20 |
| Labor.....                                       | 20.17 |
| 1-3/4" corporation, fig. 438 - Red Hed.....      |       |
| 1-3/4" cop. to cop. stop, fig. 415 - Red Hed.... |       |
| 1 C. L. stop box, complete.....                  |       |
| Carting.....                                     | 2.—   |
| Tapping machine use.....                         | 3.—   |
| Compressor use.....                              | 1.50  |
| Loader use.....                                  | 7.—   |
| 1 street cut: 4' x 2' Warrenite.....             |       |