

71 Hawthorn St.

Sept. 3, 1959

#25619 David Kroudvird
N.W. Cor. #71 Hawthorn & Cottage St.

Please install 1" City Meter & 1 $\frac{1}{4}$ "
Copper service to supply house. Replaces 1"
Ser. #5310 to be removed.
Measure of 1" Stop:

N x N line Hawthorn Street	159.8
E x W " Cottage Street	6.4
S x N " House	10.5

Main is 14 ft. E x W line
Work done September 4, 1959

(over)

7 ft. of 1 1/2" copper tubing type K, soft.....	\$ 6.37
Labor.....	36.96
1-1 1/2" corporation, fig. 438 - Red Hed.....	\$
1-1 1/2" cop. to cop stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 7.00
Compressor use.....	\$ 7.50
1 street cut: 5' x 2 1/2' Warrenite.....	\$

The owner's plumber installed 62 ft. which was supplied by the owner from the curb stop to inside cellar.

The Water Dept. supplied and installed 7 ft. from the main to the curb stop. Order of F. W. Anthony