

132D

3 Tisbury St. ✓ 132D

Sept. 14, 1959

#25622

Clinton E. Allen

S.E. Cor. Acushnet Ave. & Westgate St.

Please install $3/4"$ city Water & $3/4"$
Copper service to supply bungalow. Main to be
extended. Special assessment.

Measure of $3/4"$ Stop:

E x E line Acushnet Avenue	60.0
N x S " Westgate Street	8.0
W x E " House	5.4

Main is 14 ft. N x S line

Work done October 2, 1959

(over)

36 ft. of 3/4" copper tubing type , soft.....	21.60
Labor.....	9.16
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Garting.....	2.00
Tapping machine use.....	3.00
Motocrane use.....	3.50