

Tel: 2-2693

32 Westland St.,
Acushnet, Mass.

Sept. 25, 1959

#25627 Alfred F. Bochman
E.S. Acushnet Ave., S x Braley Rd.

Please install 1" City Meter & 1"
Copper service to supply ranch house. ~~To be~~
~~on taker's land.~~ Will notify when ready.

Install service up to property line only.
Measure of 1" Stop:

S x 3rd. hydrant South x Braley Rd.	95.2
W x E line Acushnet Avenue	4.8
S x N " Building	8.8

Main is 42 ft. W x E line

Work done October 6 & 7, 1959

(over)

50 ft. of 1" copper tubing type K, soft.....	\$ 37.50
Labor.....	\$ 72.90
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box, complete.....	\$
Certing.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Compressor use.....	\$ 12.--
2 street cuts: 9' x 2' & 5' x 2' Warrenite....	\$
Supervision.....	\$ 17.25

Water Dept. installed copper tubing from the main to
8 ft. inside property line.

Owner's plumber supplied & installed 139 ft. of 1"
copper tubing from a point 8 ft. inside property line
to inside building. Inspected by A. Hunt Oct. 13, 1959.