

#25628

Sept. 28, 1959

363 Orchard St.

Tel. 6-0053

Lionel A. Soares

E. S. Duke St.

N x Duke St. (S) / "

Please install ~~3~~<sup>4</sup>" City Meter &  
1" Copper service to supply my bungalow.  
Main to be extended. Lay with drain.

Measure of 1" Copper Stop:

|                             |       |
|-----------------------------|-------|
| N x W line Duke St. (South) | 116.5 |
| W x E " Duke St.            | 8.2   |
| N x S " House               | 7.5   |

Laid with drain

Main is 36 ft. W x E line

Work done October 6, 1959

Connected to main October 15, 1959

(over)

|                                                 |       |
|-------------------------------------------------|-------|
| 58 ft. of 1" copper tubing type K, soft.....    | 43.50 |
| Labor.....                                      | 20.46 |
| 1-1" corporation, fig. 438 - Red Hed.....       |       |
| 1-1" cop. to cop. stop, fig. 415 - Red Hed..... |       |
| 1 C. I. stop box, complete.....                 |       |
| Carting.....                                    | 3.--  |
| Tapping machine use.....                        | 5.--  |
| Loader use.....                                 | 3.50  |
| 1-1" cop. to cop. cplg., A-1552.....            |       |