

P.O. Box 304

Sept. 29, 1959

#25629

Saunders Oil Co., Inc.

E.S. Myrtle St., N x Van Buren St.

Please install 3/4" City Meter &
3/4" Copper service to supply oil terminal.
Main to be extended.

Measure of 3/4" Stop:

N x N line Van Buren Street	181.0
W x E " Myrtle Street	6.9
S x N " Building	6.2

Main is 32 ft. W x E line

Work done October 8, 1959

Connected to Main October 15, 1959

(over)

110 ft. of 3/4" copper tubing type I, soft.....	\$ 66.--
Labor.....	\$ 24.18
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	3.--
Tapping machine use.....	3.--
Compressor use.....	1.50
Loader use.....	7.--
1-3/4" cop. to cop. cplg., A-1525.....	\$