

286 Pleasant St.

Oct. 1, 1959

#25633

John C. Moniz

S.S. Phillips Road, W x Wildwood Rd.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Will notify when ready.

Measure of $3/4$ " Stop:

W x W line Wildwood Road

281.2

N x S " Phillips Road

8.0

Lot line only

Work done October 16, 1959

Main is 21 ft. N x S line

(over)

21 ft. of 3/4" copper tubing type K, soft.....	12.60
Labor.....	16.08
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00
Hotocrane use.....	7.00
Loader use.....	7.00
1 street cut: 4' x 2 1/2' Warrenite.....	

Owner' plumber extended with 30 ft. of 3/4"
copper from property line to inside
building.

Third Measure: E x E line house 1.6 ft.