

135 Central Ave.

Oct. 5, 1959

#25636

Francisco Rebello

W.S. Lafayette St., S x Wood St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain.

Measure of 3/4" Stop:

S x S line Wood Street

176.8

E x W " Lafayette St.

7.8

S x N " House

2.3

Laid with drain

Main is 18 ft. E x W line

Work done October 14, 1959

(over)

35 ft. of 3/4" copper tubing type 1, soft.....	\$ 21.--
Labor.....	11.80
1-3/4" corporation, fig. 43 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 G. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 1.50
Loader use.....	\$ 3.50