

14 Calumet St.

Oct. 7, 1959

#25637

Louis P. Normand

S.S. Seymour St., E x Brock Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Will notify when ready.

Measure of $3/4$ " Stop:

E x E line Brock Avenue	129.1
N x S " Seymour Street	5.1
W x E " House	22.6

Main is 13 ft. N x S line

Work done October 15, 1959

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 25.20
Labor.....	\$ 21.12
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 3.--
1 street cut: 4" x 2" Tar.....	\$