

270 Hathaway Road .

Oct. 16, 1959

#25644 Elmwood Enterprises Inc. Tel. 2-5109
W.S. Alva St., S x Nemasket St.

Please install 1" City Meter and
1" Copper Service to supply bungalow. Lot #50

Measure of 1" copper Stop:

S x S line Nemasket Street	74.5
E x W " Alva Street	5.0
N x S " House	.7

Line service (only)

Main is 14 ft. E x W line

Work done October 28, 1959

(over)

35 ft. of 1" copper was extended from property line to
inside cellar by owner - Inspected by J. Barboza 4-13-60

14 ft. of 1" cepper tubing type K, soft.....	\$	10.50
Labor.....	\$	9.91
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Motocrane use.....	\$	3.50
Loader use.....	\$	3.50