

31 Nye Ave., Acushnet, Mass.

Oct. 19, 1959

#25658

Louis Hotte

S.W. cor. Pine Grove St. & Pontiac St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

S x S line Pontiac Street	41.7
E x W " Pine Grove Street	7.5
S x N " House	16.3

Laid with drain

Main is 18 ft. E x W line

Work done November 4, 1959

(over)

55 ft. of 3/4" copper tubing type A, soft.....	\$ 33.—
Labor.....	\$ 22.32
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Loader use.....	\$ 7.—