

270 Hathaway Road

Oct. 26, 1959

#25661 Thomas Abbott
S.W. cor. Brownell Ave. & Pinette St.

Please install 1" City Meter and
1" Copper service to supply bungalow. Lay
with drain.

Measure of 1" Stop:

S x S line Pinette Street	52.7
E x W " Brownell Avenue	8.6
S x N " House	22.0

Laid with drain

Main is 18 ft. E x W line

Work done October 28, 1959

(over)

9½ ft. of 1" copper tubing type K, soft.....	7.13
Labor.....	28.44
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Compressor use.....	\$ 4.50
1 street cut: 4' x 2' Pen. Mac.....	\$

Owner supplied and laid 29 ft. of 1" copper tubing
from the curb stop to inside building.

Service Leak

April 16, 1963

S.S. Little Oak Rd., W x Greenbrier

Ser.#26251

Reswasted Coupling

Marks

Abraham

Anaszczyk

