

Tel. 6-5137

#25664

34¹/₂ Reed Rd. No. Dart., Mass.

October 28, 1959.

Arthur L. Watson

N. S. Shelburne St. E. x

Pine Grove St.

Please install 3/4" City meter, 3/4" copper
to supply bungalow. Lay with drain from Pine
Grove St. Easement north end of corner lot.

Measure of 3/4" Stop:

N x N line Shelburne St.	108.5
--------------------------	-------

W x E " Pine Grove St.	7.3
------------------------	-----

N x N " House	59.0
---------------	------

Main is 18 ft. W x E line

Work done November 30, 1959

(over)

158 ft. of 3/4" copper tubing type K, soft.....	\$ 97.96
Labor.....	\$ 56.64
1-3/4" corporation, fig. 438 - R. H.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 6.--
1 street cut: 6' x 2' Warrenite.....	\$
2-3/4" cop. to cop. cplg., A-1525.....	\$