

c/o Loranger & Sons, 404 Nash Road

November 25, 1959

#25679 Trimount Plastic Co. Inc.
W. S. Industrial Park Drive, N x Braley
Rd. Ext.

Please install 6" Taker's meter and 6" C. I.
Cem. lined pipe service to supply mfg. plant. To
line bply.

Measure of 6" A. B. Gate Valve:

N x N line Braley Rd. Ext.	253.0
N x S Building	17.8

Sx center 1st. hyd. N x Braley Rd. on west side	23.0
--	------

E x W line Industrial Park Drive	2.5
----------------------------------	-----

Main is 21.5 ft. E x W line Industrial Park Drive

Work done December 3, 1959 (over)

30 ft. of 6" cast iron cement lined pipe.....	\$	
Labor.....	\$	49.34
1-10"x10"x6" tee, all bell - W. W. E.....	\$	373
1-6" Gate Valve, All Bell, O-ring - Darling...	\$	
1-6" C. I. gate box, complete - 224 lbs.....	\$	
1-6" offset, Bell & Spigot - W. W. E.....	\$	189
Carting.....	\$	10.—
Motocrane use.....	\$	21.—
Loader use.....	\$	7.—
Supervision.....	\$	8.62
15 lbs. leadite.....	\$	
1 lb. braided jute.....	\$	
2-3" C. I. round gate box risers.....	\$	