

Tel. 3-8836

638 County St.

December 18, 1959

#25688

William J. Allen

N.W.COR. Shelburne St. & Acushnet Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

W x W line Acushnet Avenue	24.9
S x N " Shelburne Street	8.0
E x E " House	1.9

Main is 32 ft. S x N line

Work done January 19, 1960

(over)

46 ft. of 3/4" copper tubing type K, soft.....	\$	28.52
Labor.....	\$	54.--
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	7.50
1 street cut: 5' x 2' Warrenite.....	\$	
1 sidewalk cut: 4' x 2' dirt.....	\$	