

Tel. 6-1525

225 Elm St.

Jan. 20, 1960

#25696

Manuel C. Oliver

N.S. #255 Middle St., W x Summer St.

Please install 2" City Meter & 2"
Copper service to supply laundrette.

Measure of 2" A. B. Gate Valve:

W x W line Summer Street	97.3
S x N " Middle Street	5.3
E x W " Building	10.4

Main is 26 ft. S x N line

Work done January 27, 1960

(over)

29 ft. of 2" copper tubing type 7, soft.....	\$ 53.94
Labor.....	\$ 58.56
1-2" Gate Valve, All Ball - Darling, O-ring....	\$
2-2" Cop. to hub caulk. conns. Heavy.....	\$
1-8"x2" H-10531 Mueller D. S. Service Clamp....	\$
1-2" Corporation, fig. 438 - Red Hed.....	\$
1 R-144 Caldwell Valve box.....	\$
Carting.....	\$ 2.--
Rolling machine use.....	\$ 9.--
8 $\frac{1}{2}$ lbs. caulking lead.....	\$
1/2 lb. braided jute.....	\$
Compressor use.....	\$ 9.--
1 Street cut: 7' x 2' Warrenite.....	\$
1 Sidewalk cut: 6' x 2' Dirt	
Supervision.....	\$ 8.63