

57 Jarry St.

Feb. 15, 1960

#25703

Elphege J. Garache

N.S. Pontiac St., W x Adelaide St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

W x W line Adelaide Street

99.1

S x N " Pontiac St.

6.9

W x E " House

4.1

Main is 32 ft. S x N line

Laid with drain

Work done March 1, 1960

(over)

54 ft. of 3/4" copper tubing type X, soft.....	\$ 33.48
Labor.....	\$ 23.53
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	3.--
Compressor use.....	1.50
Bulldozer use.....	7.--
1 street cut: 5' x 2' Warrenite.....	\$